

Table of Contents

Executive Summary	ES-1
The Challenge	ES-1
Relationship of <i>Paths to Closure</i> to the EM Decision-making Process	ES-3
Projected Scope, Schedule, and Cost	ES-4
Meeting Programmatic Challenges	ES-7
A Management System to Support the EM Program	ES-9
Stakeholder, Regulator, and Tribal Nation Involvement	ES-10
1. Introduction	1-1
1.1 Overview of <i>Paths to Closure</i>	1-4
1.2 Background of the EM Program and Mission	1-7
1.2.1 What is the Environmental Management Program?	1-8
1.2.2 Historical Management: From the Cold War to Environmental Cleanup	1-9
1.3 Relationship of <i>Paths to Closure</i> to the EM Decision-making Process	1-10
1.3.1 EM Decision-making Processes	1-10
1.3.2 <i>Paths to Closure</i> Relationships	1-11
1.4 Safety and Health Regulatory Compliance	1-13
1.4.1 Safety and Health	1-13
1.4.2 Regulatory Compliance	1-14
1.5 Easing the Transition of Workers	1-14
2. Baseline Scope, Schedule, and Cost	2-1
2.1 The Development of Site Baselines	2-3
2.2 Operations/Field Office Estimates of Cost and Closure	2-5
2.3 Details of Life-cycle Costs	2-7
2.3.1 Cost by Category of the EM Work Scope	2-8

2.3.2	Cost by State	2-10
2.3.3	Other Scope and Costs	2-10
2.3.4	Cost by Category of Project Completion Date	2-13
2.4	Completion Schedule for the EM Program	2-14
2.5	Maintaining Schedules	2-17
2.6	Reconciliation with DOE FY 1997 Financial Statement	2-19
3.	Environmental Management Site Cleanup Summaries	3-1
3.1	Rocky Flats Field Office Summary	3-7
3.1.1	End State	3-7
3.1.2	Cost and Completion Date	3-8
3.1.3	Work Scope Summary	3-11
3.1.4	Critical Closure Path and Programmatic Risk	3-15
3.2	Richland Operations Office Summary	3-20
3.2.1	End State	3-20
3.2.2	Cost and Completion Dates	3-22
3.2.3	Work Scope Summary	3-26
3.2.4	Critical Closure Path and Programmatic Risk	3-29
3.3	Savannah River Operations Office Summary	3-34
3.3.1	End State	3-34
3.3.2	Cost and Completion Dates	3-35
3.3.3	Work Scope Summary	3-39
3.3.4	Critical Closure Path and Programmatic Risk	3-44
4.	Meeting Programmatic Challenges	4-1
4.1	Relationship Between Baselines and Funding Guidelines	4-3
4.2	Reducing Costs and Maintaining Schedules	4-6
4.2.1	Enhanced Performance Mechanisms	4-8
4.2.2	Implementing Enhanced Performance	4-13
4.2.3	Requesting Additional Funds	4-16
4.2.4	Meeting Immediate Health and Safety Needs	4-16

4.2.5	Addressing Small, Projected Funding Differences	4-16
4.2.6	Addressing Larger Funding Differences in the Future	4-17
5.	<i>A Management System to Support the EM Program</i>	5-1
5.1	Baseline Management	5-4
5.1.1	Integrated Site Baselines	5-5
5.1.2	Baseline Validation and Change Control	5-5
5.1.3	Relationship of Baseline Changes to the Annual <i>Paths to Closure</i> Report and DOE's Annual Financial Statement	5-6
5.2	Program Management Tools	5-8
5.2.1	Project Baseline Summaries	5-8
5.2.2	Waste and Material Disposition Maps	5-9
5.2.3	Critical Closure Paths	5-9
5.2.4	Programmatic Risk Assessments	5-10
5.3	Performance Measurement	5-10
5.4	Budget Formulation	5-11
5.5	Management Initiatives	5-12
5.5.1	Clarifying Management Responsibilities	5-12
5.5.2	Establishing Management Commitments	5-12
5.5.3	Improving Contract Management	5-13
5.6	Program Evaluation	5-13
6.	<i>Stakeholder, Regulator, and Tribal Nation Involvement</i>	6-1
6.1	Relationship of <i>Paths to Closure</i> to Decision-making	6-4
6.2	Budget	6-5
6.3	Compliance	6-6
6.4	Uncertainties/Contingencies	6-6
6.5	End States/Stewardship	6-7
6.6	Safety and Health	6-8
6.7	Data Quality	6-8
6.8	Waste and Materials Disposition	6-9

6.9	Transportation	6-10
6.10	Enhanced Performance	6-10
6.11	Privatization	6-10
6.12	Technology Development	6-11
6.13	Public Participation	6-11
	Appendix A: List of Project Baseline Summaries	A-1
	Appendix B: Example Project Baseline Summary	B-1
	Appendix C: List of Geographic Sites	C-1
	Appendix D: Programmatic Risk	D-1
	Appendix E: Environmental Management Site Cleanup Summaries	E-1
	Albuquerque Operations Office	E-6
	Carlsbad Area Office	E-23
	Chicago Operations Office	E-28
	Idaho Operations Office	E-40
	Nevada Operations Office	E-54
	Oak Ridge Operations Office	E-65
	Oakland Operations Office	E-80
	Ohio Field Office	E-94
	Appendix F: List of References	F-1